



DEPARTMENT OF THE ARMY
U.S. ARMY CORPS OF ENGINEERS, FORT WORTH DISTRICT
RIO GRANDE AREA OFFICE
801 W. NOLANA AVENUE, SUITE 240
MCALLEN, TX 78501

September 1, 2020

Construction Division
Rio Grande Area Office

Serial Letter No. C-0004

Subject: Contract No. W9126G19D0040/Task Order W912QR20FA0002 RGV-07 Border Infrastructure Design-Build Construction Project (RGV-07) Rio Grande Valley Sector, TX – Partial Suspension of Work

Randy Kinder Excavating, Inc.
PO Box 758 / 12965 Carrier Lane
Dexter, MO 63841

Ladies and Gentlemen,

Reference is made to contract clause FAR 52.242-14 Suspension of Work and the subject contract awarded 13 March 2020.

This letter serves as notice for a PARTIAL suspension of work for all activities relating to CLIN 0002 (Construction of Base to include Segments A, B, and D), CLIN 0005 (Construction of Option Segment B), CLIN 0008 (Construction of Option Segment C), CLIN 0011 (Construction of Option Segment C).

All other currently awarded CLINS (design CLINS 0001, 0004, 0007, 0010) may proceed as scheduled. The designs will need to be 100% accepted and cleared for construction per Section 01 00 00.00 44 para 1.12 SEQUENCE OF DESIGN / CONSTRUCTION (FAST TRACK).

This suspension begins 1 September 2020 and expected to remain in effect for 60 calendar days or until otherwise extended or superseded by formal correspondence from this office. Your firm shall mitigate all related costs during this suspension period. This includes, but is not limited to mobilization and demobilization, and notification to subcontractors, if applicable. Your attention is called to your rights and responsibilities under MATOC clause FAR 52.242-14, Suspension of Work.

Please contact the undersigned at Nathan.L.Cooper@usace.army.mil.

Sincerely,

Nathan L. Cooper, P.E.
Administrative Contracting Officer

Exhibit

3

exhibitsticker.com